

WHEN TO COMPLETE – Before the start of any ENERGY ISOLATION activities			
Confirm each control / safeguard below before starting works	Guidance for confirming each control/safeguard	Person(s) Performing Work	Start Work Verifier
I HAVE CONFIRMED:			
(1) The circuit, system and/or equipment to be worked on is identified in the isolation plan or drawing	<ul style="list-style-type: none"><li>Tags or markings identify the circuit, system and/or equipment indicated by the isolation plan or drawing</li></ul>		
(2) All hazardous energy sources have been identified	<ul style="list-style-type: none"><li>Complete a task-based risk assessment specific to the scope of work</li><li>Discuss hazards with the work team prior to starting work</li><li>Inspect equipment for potential energy sources (e.g. electrical, pressure, hydraulic, mechanical etc.)</li><li>Identify and mitigate hazards on any nearby energized circuit/systems/equipment</li></ul>		
(3) Isolation points are identified per the isolation plan and/or drawing	<ul style="list-style-type: none"><li>All isolation points are in place and tagged or marked (use an isolation diagram, equipment isolation procedure, P&amp;IDs, or process flow diagram)</li></ul>		
(4) Isolation devices are set in the identified position per isolation plan or drawing	<ul style="list-style-type: none"><li>Valves are open or closed per the diagram and/or plan</li><li>Blinds, spades and skillets are:<ul style="list-style-type: none"><li>Stamped or certified for the pressure rating of the equipment</li><li>Installed per the diagram and/or plan</li></ul></li><li>Electrical isolation points are open/switched off or disconnected from power source</li></ul>		
(5) The locks and tags are installed on the equipment/devices per the isolation plan	<ul style="list-style-type: none"><li>All isolations are in place and tagged or marked (use an isolation diagram, equipment isolation procedure, P&amp;IDs or process flow diagram)</li><li>Lock out tagout devices are on isolation points</li><li>Keys are in a designated secure location</li></ul> <p><b>Note:</b> If a lock is unable to be placed, confirm hazardous energy source(s) points are isolated and secured per isolation plan</p>		
(6) Zero energy state has been verified, proven, and demonstrated	<ul style="list-style-type: none"><li>Demonstrate powered equipment cannot be started</li><li>Systems (lines, gauges etc.) have been tested for residual or stored energy:<ul style="list-style-type: none"><li>Check bleed and vent points are open to release stored energy</li><li>Check gauges, measurements and volt meters</li></ul></li></ul> <p><b>Note:</b> If zero energy is not possible, <b>STOP</b> and:<ul style="list-style-type: none"><li>Confirm controls/safeguards are in place, functioning, operated and maintained to manage the risk from residual energy</li></ul></p>		
Confirm these controls/safeguards are in place and verified prior to starting work. Stop and seek help if anything changes.			
	Printed Name & Role	Signature	Date
Start Work Verifier			

Energy Isolation

