

TITLE	Start Work Check – De-Isolation & Re-Energizing		
Document Type	Department	Control No.	Revision
FRM	HSSE	HAS-GUI-011-FRM-001	1.0

WHEN TO COMPLETE – Before the start of any DE-ISOLATION & RE-ENERGIZING activities			
Confirm each control / safeguard below before starting works	Guidance for confirming each control/safeguard	Person(s) Performing Work	Start Work Verifier
I HAVE CONFIRMED:			
(1) Circuit, system, and/or equipment to be de-isolated/re-energized is the one identified in the isolation plan or drawing	Tags or markings identify the circuit, system, and/or equipment to be de-isolated/re-energized Note: Confirm circuit, system, and/or equipment is ready to be de-isolated and re-energized (e.g. all work has been completed)		
(2) Isolation devices are removed per the isolation plan or drawing	- Physically inspect: - Work area to confirm all mechanical, process and electrical isolations were removed per plan - Bleed and vent points to confirm they are closed/open per plan or procedure		
(3) Any personnel affected by the re-energizing activity have been notified	- Personnel in/near the work area or affected by the re-energizing of circuit, system and/or equipment are aware it is ready to be put back in service - Personne are not in the Line of Fire of re-energized potential hazardous energy sources (e.g. electrical, pressure, hydraulic, mechanical etc.)		
(4) The circuit, system, and/or equipment is ready to be re-energized per plan or drawing	Circuit, system and/or equipment is ready to be re-energized per the isolation plan or system/equipment operating procedure.		
Confirm these controls/safeguards are in place and verified prior to starting work. Stop and seek help if anything changes.			
	Printed Name & Role	Signature	Date
Person(s) Performing Work			
Start Work Verifier			

TITLE	Start Work Check – De-Isolation & Re-Energizing		
Document Type	Department	Control No.	Revision
FRM	HSSE	HAS-GUI-011-FRM-001	1.0

De-Isolation & Re-Energizing

